

EXAMPLE PROJECT MAIN RISKS REGISTER - (Sheet 1)																								
Ref. No.	Hazard Observed	Scenario or Context	Perceived Consequence	Relative Risk Factor before Mitigation	Initial Impact Level				Proposed Mitigation Measures	Residual Risk Factor (after Mitigation)	Manager Responsible	Risk Owner	Mitigation Action Date	Mitigation Action In Place?	Revised Impact Level				Performance Standard to Monitor Mitigation Effectivity	Evidence to Show Performance Standard Achieved	Updated on:	Verification Frequency for Mitigation Effectivity		
					Cost	Schedule	Quality	HSSE							Reputation	Cost	Schedule	Quality					HSSE	Reputation
1.	Delayed Engineering Output	Engineering Subcontractor not performing	Significant Project Delay; large costs and LDs	24%	H	H	n/a	n/a	H	Make MDR the Deliverables List and link payment to actual progress	8%	Project Controls Manager	Engineering Manager	Contract Effective Date +10 days	Yes - Engineering Subcontractor working to MDR	M	M	n/a	n/a	M	Measurement of Output against MDR	Comparison of actual progress against programme expectations	Weekly measurement, with daily monitoring	Weekly measurement, with daily monitoring
2.	Late Placement of PO for LLIs	Agreed PO documents not ready in time	Significant Project Delay; large costs and LDs	15%	H	H	n/a	n/a	H	Engineering to give priority to MR preparation and Procurement to chase up early EOIs	5%	Procurement Manager	Project Manager	Contract Effective Date +10 days	Yes	L	L	n/a	n/a	L	Measurement of Output against MDR	Comparison of actual progress against programme expectations	Weekly measurement, with daily monitoring	Weekly measurement, with daily monitoring
3.	Late Placement of Subcontracts	Scopes of Work may be defined later than needed	Significant Project Delay; large costs and LDs	15%	H	H	n/a	n/a	H	One person must be assigned at Senior Management Level to coordinate all activities from EOIs to Award	5%	Construction Manager	Project Manager	Contract Effective Date + 120 days	In Process	M	M	n/a	n/a	M	Deliverables to be set against an agreed programme of work and monitored	Updated Register of Subcontract Procurement Status in place	Weekly measurement of progress once S/c Procurement Execution Plan in place	Weekly measurement of progress once S/c Procurement Execution Plan in place
4.	Late Delivery of LLIs	Vendors not performing	Significant Project Delay; large costs and LDs	8%	M	M	n/a	n/a	M	Expeditors to visit LLI Vendors regularly	2%	Procurement Manager	Project Manager	TBA Later	TBA Later	L	L	n/a	n/a	L	Receipt of regular Reports from TPI Expeditors	Comparison of actual progress against programme expectations	Monthly by Expeditors	Monthly by Expeditors
5.	Problems with Importation of LLIs	Documentation incorrect or lacking	Significant Project Delay; large costs and LDs	5%	M	M	n/a	n/a	M	Engage Import experts to guide and monitor activities	2%	Procurement Manager	Project Manager	TBA Later	TBA Later	L	L	n/a	n/a	L	Expected clearance times will be set and closely monitored	Comparison of actual clearance times against expected times	Daily by on-Site Procurement team after Goods arrival in country	Daily by on-Site Procurement team after Goods arrival in country
6.	Equipment Interface Problems	Essential equipment is missing	Small Project Delays; incurring additional costs and possibly LDs	5%	M	M	n/a	n/a	M	Appoint Interface Manager to set a programme for and chase up all major interface activities	1%	Interface Manager	Project Manager	Contract Effective Date +10 days	Yes - Interface Manager appointed	L	L	n/a	n/a	L	Receipt of regular reports from the Interface Manager to update status of all major interfaces	Expected progress on interface fronts is proceeding as planned	Form time-to-time after Contract start date but monthly once Detailed Design commences	Form time-to-time after Contract start date but monthly once Detailed Design commences

EXAMPLE PROJECT MAIN RISKS REGISTER - (Sheet 2)																						
Ref. No.	Hazard Observed	Scenario or Context	Perceived Consequence	Relative Risk Factor before Mitigation	Initial Impact Level				Residual Relative Risk Factor (after Mitigation)	Manager Responsible	Risk Owner	Mitigation Action Date	Mitigation Action In Place?	Revised Impact Level				Performance Standard to Monitor Mitigation Effectivity	Evidence to Show Performance Standard Achieved	Updated on:	Verification Frequency for Mitigation Effectivity	
					Cost	Schedule	Quality	HSSE						Reputation	Cost	Schedule	Quality					HSSE
7.	No-show by Equipment Supplier's on-Site Support Team	Security risks for personnel considered unacceptable	Small Project Delays; small costs and possibly LDs	5%	M	M	n/a	n/a	M	Follow-up mobilisation plans closely plus have contingency plan in place for a local expert team to step in	Site-based Procurement Team + Construction & Commissioning Managers	Construction Manager	TBA Later	L	L	n/a	n/a	L	Receipt of timely status reports from Vendors about personnel mobilisation plans	Expected progress on personnel mobilisation front is proceeding as planned	Weekly across Vendors	
8.	Punchlist Close-Out Management	Rectifying major defects is left until too late	Small Project Delays; small costs and possibly LDs	5%	M	M	n/a	n/a	M	Employ PMIS system from day 1 and appoint Punchlist Close-Out Coordinator	C/A/QC Manager and Construction Manager	Construction Manager	TBA Later	L	L	n/a	n/a	L	Punchlist close-out plan for each Discipline to be prepared and updated in real time	Comparison of actual close-out progress against expectations	Weekly once population of Punchlist register commences	
9.	Connection Delays for Electricity Supply at Substation	Equipment and 3rd Party personnel not available	Small Project Delays; small costs and possibly LDs	2%	L	L	n/a	n/a	L	Appoint Interface Manager to chase all activities	Interface Manager	Construction Manager	TBA Later	L	L	n/a	n/a	L	Receipt of specific reports from the Interface Manager on this critical activity	Expected progress on this critical interface is proceeding as planned	Weekly commencing at least 6 months before actual connection is due to be made	
10.	Equipment Start-Up Problems	Inexperienced team takes too long to arrange costs and/or installation is incorrect	Small Project Delays; small costs and possibly LDs	2%	L	L	n/a	n/a	L	Engage Senior Equipment Expert to guide and monitor activities	Procurement Manager	Commissioning Manager and Construction Manager	TBA Later	L	L	n/a	n/a	L	Regular updates required from Equipment Expert about mobilisation of personnel	Expected progress on personnel front is proceeding as planned	Weekly commencing at least 3 months before key personnel are required at Site	
11.	Security Issues	Armed attacks directed at the Site and Camp and upon personnel in transit	Significant Project Delays incurring small costs (but no LDs)	5%	H	H	n/a	n/a	n/a	Engage Private Security Co. provide armoured vehicles + implement Owner's security recommendations + HSSE Manager will arrange training for entire workforce	HSSE Manager	Construction Manager	ASAP for "Mobile" security (for Site Survey work) and Contract Effective Date + 150 days for "Static" security	H	H	n/a	L	n/a	Expectations for response times and Manning requirements to be stipulated	Work alongside PSC and closely monitor response times and Manning status	Ongoing on a daily basis following mobilisation of security teams	